

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
Smithgall Student Services (COMPLETED)		6	1				7			30-May-17	16-Jun-17	2.8	1
West Campus Dining (COMPLETED)						31	31	6		7-Jul-17	7-Aug-17	4.4	2
755 Marietta (COMPLETED)						4	4			28-Aug-17	19-Sep-17	3.2	3
Bunger Henry (COMPLETED)		22	15				37			16-Aug-17	13-Oct-17	8.4	4
O'Keefe Main Bldg and Gymnasium		32	2			8	42	5		13-Nov-17	1-Dec-17	2.6	5
O'Keefe Building Services Wing (COMPLETED)		2					2			4-Dec-17	5-Dec-17	0.4	5
Cherry-Emerson - School of Biology	066	5					5			5-Feb-18	8-Feb-18	0.8	BLD066-PRJ1-Feb2018
Savant	038	5	1			5	11			12-Feb-18	19-Feb-18	1.2	6
<b>Main Campus Projected Official Cutover Start Date</b>										<b>22-Jan-18</b>			May
MSE - Molecular Science & Engineering Building	167	134	3				137			22-Jan-18	20-Mar-18	8.4	BLD167-PRJ1-Jan2018
IAC-Skiles East	002	28	4				32			23-Mar-18	5-Apr-18	2.0	BLD002-PRJ1-Mar2018
IAC-Skiles West	002	26					26			9-Apr-18	20-Apr-18	2.0	BLD002-PRJ1-Apr2018
Boggs Hillhouse	103	71	30				101			23-Apr-18	4-Jun-18	6.0	BLD103-PRJ2-Apr2018
Ford Environmental Science & Technology - EST	147	73	1				74			7-Jun-18	9-Jul-18	4.4	BLD147-PRJ2-Jun2018
<b>END OF FY 2017-18</b>													
CULC - Clough Undergraduate Learning Commons	166	149		39			188			12-Jul-18	17-Sep-18	9.4	BLD166-PRJ3-Jul2018
Klaus Advanced Computing	153	181	18	12			211			20-Sep-18	12-Dec-18	11.6	BLD153-PRJ4-Sep2018
Nanotechnology Research Center - NRCB	181	110	19				129			17-Dec-18	8-Feb-19	6.4	BLD181-PRJ5-Dec2018
Yamacraw - Technology Square Research Bldg	175	107					107			11-Feb-19	28-Mar-19	6.8	BLD175-PRJ6-Feb2019
GLC - Global Learning Center	170	82	1				83			1-Apr-19	6-May-19	5.2	BLD170-PRJ7-Apr2019
Petit Institute for Bioengineering and Biosciences (IBB)	146	98	3				101			9-May-19	20-Jun-19	6.0	BLD146-PRJ7-May2019
MRDC1-ME	135	41	17				58			24-Jun-19	17-Jul-19	3.4	BLD135-PRJ7-Jun2019
<b>END OF FY 2018-19</b>													

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
Love Manufacturing Related Disciplines Complex Bldg #2 (MRDC2)	144	56	6				62			22-Jul-19	19-Aug-19	4.2	BLD144-PRJ8-Jul2019
Whitaker Biomedical Engineering (BME)	165	54					54			22-Aug-19	16-Sep-19	3.4	BLD165-PRJ8-Aug2019
College of Computing (COC)	050	50	9	3			62			19-Sep-19	14-Oct-19	3.6	BLD050-PRJ8-Sep2019
760 Spring St - EDI / GTRI	173	41	4				45			17-Oct-19	5-Nov-19	2.8	BLD173-PRJ9-Oct2019
IPST 14th - Institute of Paper Science and Technology	129	39					39			8-Nov-19	25-Nov-19	2.4	BLD129-PRJ9-Nov2019
Howey Physics	081	36					36			2-Dec-19	17-Dec-19	2.4	BLD081-PRJ9-Dec2019
VanLeer - Electrical & Computer Engineering	085	36					36			20-Dec-19	6-Jan-20	1.0	BLD085-PRJ9-Dec2019
Callaway - Manuf Research MARC	126	31	10				41			9-Jan-20	27-Jan-20	2.4	BLD126-PRJ10-Jan2020
Gilbert Library - All existing access controls removed during renovations	077						0			27-Jan-20	27-Jan-20	0.0	BLD077-PRJ10-Jan2020
Crosland Library Tower - All existing access controls removed during renovations	100						0			27-Jan-20	27-Jan-20	0.0	BLD100-PRJ10-Jan2020
Coon - School of Psychology	045	24	2				26			30-Jan-20	10-Feb-20	1.6	BLD045-PRJ10-Jan2020
Joseph Pettit Microelectronics Research (MiRC)	095	26	5				31			13-Feb-20	26-Feb-20	2.0	BLD095-PRJ10-Feb2020
Architecture East / Architecture West	076/075	22	2				24			2-Mar-20	12-Mar-20	1.8	BLD076/075-PRJ10-Mar2020
Caddell Architecture Annex	060A		5				5			16-Mar-20	18-Mar-20	0.6	BLD060A-PRJ10-Mar2020
GTAA McCamish Pavilion/Coliseum	073	22	11				33			23-Mar-20	6-Apr-20	2.2	BLD073-PRJ10-Mar2020
GTAA - Arthur Edge-Rice Athletic Center	018/018A	25					25			9-Apr-20	20-Apr-20	1.6	BLD018/018A-PRJ11-Apr2020
GTAA Mewborn Softball Stadium	196	3					3			23-Apr-20	27-Apr-20	0.6	BLD196-PRJ11-Apr2020
GTAA Zelnak Basketball Practice Facility	073B	3					3			30-Apr-20	4-May-20	0.6	BLD073B-PRJ11-Apr2020
GTAA Bobby Dodd Stadium	017	2					2			7-May-20	8-May-20	0.4	BLD017-PRJ11-May2020
GTAA Brock Football Practice Facility	200	2					2			11-May-20	12-May-20	0.4	BLD200-PRJ11-May2020
GTAA Chandler Baseball Stadium	168	2					2			14-May-20	15-May-20	0.4	BLD168-PRJ11-May2020
Dupree/Scheller CoB	172	20					20			18-May-20	27-May-20	1.4	BLD172-PRJ11-May2020
Groseclose	056	20					20			1-Jun-20	10-Jun-20	1.6	BLD056-PRJ11-Jun2020
ISYE Annex	057	20					20			15-Jun-20	24-Jun-20	1.6	BLD057-PRJ11-Jun2020
Couch - School of Music	115	18					18			29-Jun-20	7-Jul-20	1.2	BLD115-PRJ11-Jun2020

**END OF FY 2019-20**

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
831 Marietta St - Brain	184	17					17			10-Jul-20	20-Jul-20	1.4	BLD184-PRJ12-Jul2020
Paper Tricentennial Building (IPST 10th)	129	15	12				27			23-Jul-20	3-Aug-20	1.6	BLD129-PRJ12-Jul2020
828 W. P'tree - Parking & Transportation	178	15	4				19			6-Aug-20	14-Aug-20	1.4	BLD178-PRJ12-Aug2020
Savannah ELAB	SVELAB	14					14			17-Aug-20	24-Aug-20	1.2	BLDSVELAB-PRJ12-Aug2020
Savannah EDRB (GTREP) - Facility has been leased to Aerospace and a new system installed. No longer on Ga Tech system.	SVEDRB	11					11			27-Aug-20	1-Sep-20	0.8	BLDSVEDRB-PRJ12-Aug2020
Savannah PARB	SVPARB	10					10			4-Sep-20	9-Sep-20	0.6	BLDSVPARB-PRJ12-Sep2020
Centergy	176	12					12			14-Sep-20	21-Sep-20	1.2	BLD176-PRJ12-Sep2020
Engineering Science & Mechanics	041	12	4				16			24-Sep-20	1-Oct-20	1.2	BLD041-PRJ12-Sep2020
French Bldg - Government & Community Relations Dept	130	12					12			5-Oct-20	12-Oct-20	1.2	BLD130-PRJ13-Oct2020
Weber Science and Technology Centers (SSTC1)	084	12					12			15-Oct-20	20-Oct-20	0.8	BLD084-PRJ13-Oct2020
Knight Bldg - Aerospace Engr (SST2)	101	8	1				9			23-Oct-20	27-Oct-20	0.6	BLD101-PRJ13-Oct2020
Weber Space Science & Technology Centers (SSTC3)	098	2					2			30-Oct-20	2-Nov-20	0.4	BLD098-PRJ13-Oct2020
Wenn Student Center	104/114/114A	12	5				17			5-Nov-20	12-Nov-20	1.2	BLD104/114/114A-PRJ13-Nov2020
Office of Human Resources (OHR)	142	11					11			16-Nov-20	23-Nov-20	1.2	BLD142-PRJ13-Nov2020
Hinman Research Bldg	051	10	3				13			30-Nov-20	7-Dec-20	1.2	BLD051-PRJ13-Nov2020
Manufacturing Ecosystem Exchange (ME2) Smith Bldg	024	10					10			10-Dec-20	15-Dec-20	0.8	BLD024-PRJ13-Dec2020
Wardlaw Center	047	10					10			18-Dec-20	23-Dec-20	0.8	BLD047-PRJ13-Dec2020
781 Marietta St - Ivan Allen College of Liberal Arts	137	9					9			4-Jan-21	8-Jan-21	1.0	BLD137-PRJ14-Jan2021
711 Marietta St - Business Services	164	9	5				14			11-Jan-21	19-Jan-21	1.2	BLD164-PRJ14-Jan2021
Stephen C Hall	059	9					9			22-Jan-21	26-Jan-21	0.6	BLD059-PRJ14-Jan2021
Old Civil Engineering	058	8					8			29-Jan-21	2-Feb-21	0.6	BLD058-PRJ14-Jan2021
Facilities	032	7					7			5-Feb-21	8-Feb-21	0.4	BLD032-PRJ14-Feb2021
Facilities - Gate to Landscaping/Recycling Lot	067			2			2			11-Feb-21	12-Feb-21	0.4	BLD067-PRJ14-Feb2021
Broadband Institute -Aware House	152	6					6			18-Feb-21	22-Feb-21	0.6	BLD152-PRJ14-Feb2021
Zinn Combustion Laboratory (GasLab)	151	5					5			25-Feb-21	1-Mar-21	0.6	BLD151-PRJ14-Feb2021
David M. Smith Ivan Allen College (IAC)	024	5	1				6			4-Mar-21	8-Mar-21	0.6	BLD024-PRJ14-Mar2021
Allen Sustainable Education Building (SEB-CE)	145	11		2			13			15-Mar-21	22-Mar-21	1.2	BLD145-PRJ14-Mar2021
Swann School of Modern Languages	039	5					5			25-Mar-21	29-Mar-21	0.6	BLD039-PRJ14-Mar2021
Alumni House	003	4					4			1-Apr-21	5-Apr-21	0.6	BLD003-PRJ15-Apr2021
Daniel Laboratory	022	4					4			8-Apr-21	12-Apr-21	0.6	BLD022-PRJ15-Apr2021
SEMATLAB (Structural Engineering & Materials Research Lab)????	149	4					4			15-Apr-21	19-Apr-21	0.6	BLD149-PRJ15-Apr2021
Army ROTC / OIT Engineering Bldg	023A	3					3			22-Apr-21	26-Apr-21	0.6	BLD023A-PRJ15-Apr2021
Custodial Services	033B	2					2			29-Apr-21	30-Apr-21	0.4	BLD033B-PRJ15-Apr2021
Instructional Center	055	2					2			3-May-21	4-May-21	0.4	BLD055-PRJ15-May2021

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
Andrew Carnegie	036	0	6				6			7-May-21	10-May-21	0.4	BLD036-PRJ15-May2021
490 Tenth Street (formerly CATEA) (Scheduled for Demolition??)	128	4					4			13-May-21	17-May-21	0.6	BLD128-PRJ15-May2021
Evans, Lettie Pate Whitehead Admin Bldg	035	0	12				12			20-May-21	24-May-21	0.6	BLD035-PRJ15-May2021
Ferst Center	124	0	5				5			27-May-21	1-Jun-21	0.6	BLD124-PRJ15-May2021
IAC-M811	137	0	10				10			4-Jun-21	8-Jun-21	0.6	BLD137-PRJ15-Jun2021
14th St Warehouse	850			3			3			11-Jun-21	14-Jun-21	0.4	BLD850-PRJ15-Jun2021
6th St East (Is this a Housing bldg???)	6TH			8			8			17-Jun-21	18-Jun-21	0.4	BLD6TH-PRJ15-Jun2021
845 Marietta St. - ITG/OIT	156			1			1			21-Jun-21	22-Jun-21	0.4	BLD156-PRJ15-Jun2021
Aerospace	040			1			1			25-Jun-21	28-Jun-21	0.4	BLD040-PRJ15-Jun2021

**END OF FY 2020-21**

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
512 Means St - AMAC	865		12				12			1-Jul-21	6-Jul-21	0.6	BLD865-PRJ16-Jul2021
Biltmore	876		5				5			9-Jul-21	12-Jul-21	0.4	BLD876-PRJ16-Jul2021
Bradley Building	074			1			1			15-Jul-21	16-Jul-21	0.4	BLD074-PRJ16-Jul2021
BuzzCard Center	172A			14			14			19-Jul-21	21-Jul-21	0.6	BLD172A-PRJ16-Jul2021
Campus Recreation center	160			3			3			26-Jul-21	27-Jul-21	0.4	BLD160-PRJ16-Jul2021
Chapin - Office of Minority Educational Development	025		3				3			30-Jul-21	2-Aug-21	0.4	BLD025-PRJ16-Jul2021
Clemis Kitchen	012		1				1			5-Aug-21	6-Aug-21	0.4	BLD012-PRJ16-Aug2021
Carbon Neutral Energy Solutions Lab	199		11				11			9-Aug-21	13-Aug-21	1.0	BLD199-PRJ16-Aug2021
Campus Recreation Center / Aquatic Ctr	140		15				15			16-Aug-21	23-Aug-21	1.2	BLD140-PRJ16-Aug2021
Digital Fabrication Lab	158		1				1			26-Aug-21	27-Aug-21	0.4	BLD158-PRJ16-Aug2021
793 Marietta St - Environmental Health And Safety	187		13				13			30-Aug-21	7-Sep-21	1.2	BLD187-PRJ16-Aug2021
Engineered Biosystems Building (EBB)	195		252				252			10-Sep-21	3-Dec-21	11.8	BLD195-PRJ16a-Sep2021
Beringause - GTPD <i>Scheduled for demolition</i>	046						0			3-Dec-21	3-Dec-21	0.0	
Holland Heating and Cooling Plant	026		2				2			6-Dec-21	7-Dec-21	0.4	BLD026-PRJ17-Dec2021
Campus Svcs Warehouse - Lowery Blvd	169		6				6			10-Dec-21	13-Dec-21	0.4	BLD169-PRJ17-Dec2021
Lyman Hall	029A		7				7			16-Dec-21	20-Dec-21	0.6	BLD029A-PRJ17-Dec2021
Mason	111		10				10			23-Dec-21	3-Jan-22	0.4	BLD111-PRJ17-Dec2021
811 Marietta St - OIT	138		10				10			6-Jan-22	10-Jan-22	0.6	BLD138-PRJ18-Jan2022
OIT M845	156	0	3				3			13-Jan-22	14-Jan-22	0.4	BLD156-PRJ18-Jan2022
OIT/Rich Computer Center	051D		26				26			17-Jan-22	26-Jan-22	1.6	BLD051D-PRJ18-Jan2022
Mason Bldg - Civil and Environmental Engineering (CEE)	111		10	3			13			31-Jan-22	4-Feb-22	1.0	BLD111-PRJ18-Jan2022
Stadium Turnstiles	017			10			10			7-Feb-22	8-Feb-22	0.4	BLD017-PRJ18-Feb2022
Student Center	114			4			4			11-Feb-22	14-Feb-22	0.4	BLD114-PRJ18-Feb2022
Whitehead Student Health	177		13				13			17-Feb-22	22-Feb-22	0.8	BLD177-PRJ18-Feb2022
Moore Student Success Center	031	0	17				17			25-Feb-22	3-Mar-22	1.0	BLD031-PRJ18-Feb2022
Technology Enterprise Park (TEP)	785	0	25				25			7-Mar-22	16-Mar-22	1.6	BLD785-PRJ18-Mar2022
GTAA Byers Tennis Complex	203		6				6			21-Mar-22	23-Mar-22	0.6	BLD203-PRJ18-Mar2022
575 14th St - GTRI	850	40					40			28-Mar-22	14-Apr-22	2.8	BLD850-PRJ18-Mar2022
<b>END OF FY 2021-22</b>													
<b>TOTALS For Non-Housing Buildings</b>	<b>104</b>						<b>2893</b>					<b>159</b>	

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
<b>Housing Buildings</b>													
8th St. East Residence Hall	130			16	2		18			22-Jan-18	24-Jan-18	0.6	BLD130-PRJ1H-Jan2018
8th St. South Residence Hall	130			16			16			29-Jan-18	30-Jan-18	0.4	BLD130-PRJ1H-Jan2018
8th St. West Residence Hall	130			20	3		23			2-Feb-18	5-Feb-18	0.4	BLD130-PRJ1H-Feb2018
Armstrong Residence Hall	108			8			8			8-Feb-18	8-Feb-18	0.2	BLD108-PRJ1H-Feb2018
Brittain Hall - "T" Room Addition	072			6	1		7			12-Feb-18	12-Feb-18	0.2	BLD072-PRJ1H-Feb2018
Brown Residence Hall	007			4	1		5			15-Feb-18	15-Feb-18	0.2	BLD007-PRJ1H-Feb2018
Caldwell Residence Hall	109			6			6			19-Feb-18	19-Feb-18	0.2	BLD109-PRJ1H-Feb2018
Center St. North	132			11	1		12			22-Feb-18	23-Feb-18	0.4	BLD132-PRJ1H-Feb2018
Center St. South	132			7			7			26-Feb-18	26-Feb-18	0.2	BLD132-PRJ1H-Feb2018
Cloudman Residence Hall	013			5	2		7			1-Mar-18	2-Mar-18	0.4	BLD013-PRJ1H-Mar2018
Commander Commons	105			7	1		8			5-Mar-18	6-Mar-18	0.4	BLD105-PRJ1H-Mar2018
Crecine Residence Hall	131			13	4		17			9-Mar-18	12-Mar-18	0.4	BLD131-PRJ1H-Mar2018
Curran WestSide Activity Room	139			5			5			15-Mar-18	15-Mar-18	0.2	BLD139-PRJ1H-Mar2018
East Campus Commons (Glenn-Towers Connector)	016A			13			13			19-Mar-18	20-Mar-18	0.4	BLD016A-PRJ1H-Mar2018
10th and Home - Family Housing	180			32			32			23-Mar-18	26-Mar-18	0.4	BLD180-PRJ1H-Mar2018
Field Residence Hall	090			9			9			29-Mar-18	29-Mar-18	0.2	BLD090-PRJ1H-Mar2018
Fitten Residence Hall	119			16	1		17			2-Apr-18	3-Apr-18	0.4	BLD119-PRJ2H-Apr2018
Folk Residence Hall	110			10			10			6-Apr-18	6-Apr-18	0.2	BLD110-PRJ2H-Apr2018
Freeman Residence	117			19	1		20			9-Apr-18	11-Apr-18	0.6	BLD117-PRJ2H-Apr2018
Fulmer Residence Hall	106			3			3			16-Apr-18	16-Apr-18	0.2	BLD106-PRJ2H-Apr2018
Glenn Residence Hall	016			5	3		8			19-Apr-18	20-Apr-18	0.4	BLD016-PRJ2H-Apr2018
Glenn-Towers Connector	016A			15						23-Apr-18	24-Apr-18	0.4	BLD016A-PRJ2H-Apr2018
Graduate Living Center Apts	052			16	10		26			27-Apr-18	1-May-18	0.6	BLD052-PRJ2H-Apr2018
Hanson Residence Hall	093			5	1		6			4-May-18	4-May-18	0.2	BLD093-PRJ2H-May2018
Harris Residence Hall	011			6	6		12			7-May-18	9-May-18	0.6	BLD011-PRJ2H-May2018
Harrison Residence Hall	014			7			7			14-May-18	14-May-18	0.2	BLD014-PRJ2H-May2018
Hefner Residence Hall	107			14			14			17-May-18	18-May-18	0.4	BLD107-PRJ2H-May2018
Hopkins Residence Hall	094			8			8			21-May-18	21-May-18	0.2	BLD094-PRJ2H-May2018
Howell Residence Hall	010			12			12			24-May-18	25-May-18	0.4	BLD010-PRJ2H-May2018
Matheson Residence Hall	091			13	6		19			29-May-18	1-Jun-18	0.8	BLD091-PRJ2H-May2018
Maulding Residence Hall	065			12	4		16			4-Jun-18	6-Jun-18	0.6	BLD065-PRJ2H-Jun2018
Montag Residence	118			3	1		4			11-Jun-18	11-Jun-18	0.2	BLD118-PRJ2H-Jun2018
North Ave Apts Courtyard	191			24			24			14-Jun-18	18-Jun-18	0.6	BLD191-PRJ2H-Jun2018
North Ave Apts Dining	191			7	2		9			21-Jun-18	22-Jun-18	0.4	BLD191-PRJ2H-Jun2018
North Ave Apts East Residence	191			5	2		7			25-Jun-18	26-Jun-18	0.4	BLD191-PRJ2H-Jun2018

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
North Ave Apts North Residence	191			17	7		24			29-Jun-18	2-Jul-18	0.4	BLD191-PRJ2H-Jun2018
North Ave Apts Parking Deck	191			9	1		10			5-Jul-18	6-Jul-18	0.4	BLD191-PRJ3H-Jul2018
North Ave Apts Service Drive	191			2			2			9-Jul-18	9-Jul-18	0.2	BLD191-PRJ3H-Jul2018
North Ave Apts South Residence	191			8	4		12			12-Jul-18	16-Jul-18	0.6	BLD191-PRJ3H-Jul2018
North Ave Apts West Residence	191			8	9		17			19-Jul-18	23-Jul-18	0.6	BLD191-PRJ3H-Jul2018
Perry Residence	092			1	3		4			26-Jul-18	27-Jul-18	0.4	BLD092-PRJ3H-Jul2018
Smith Residence Hall	006			10	2		12			30-Jul-18	31-Jul-18	0.4	BLD006-PRJ3H-Jul2018
Stein (A) Goldin(B) Fourth St. Apartments	134			11	3		14			3-Aug-18	6-Aug-18	0.4	BLD134-PRJ3H-Aug2018
Gray (E ) Hayes (F) Fourth St. Apartments	134			13	3		16			9-Aug-18	13-Aug-18	0.6	BLD134-PRJ3H-Aug2018
Nelson-Shell Apts (NSL)UndergraduateLiving 1 Residence (ULC1)	064			19	2		21			16-Aug-18	20-Aug-18	0.6	BLD064-PRJ3H-Aug2018
Nelson-Shell Apts (NSL)UndergraduateLiving 2 Residence (ULC2)	064			16	1		17			23-Aug-18	24-Aug-18	0.4	BLD064-PRJ3H-Aug2018
Woodruff Gate	116		1				1			27-Aug-18	27-Aug-18	0.2	BLD116-PRJ3H-Aug2018
Woodruff Res Hall Laundry	116			1			1			30-Aug-18	30-Aug-18	0.2	BLD116-PRJ3H-Aug2018
Woodruff Residence Hall North	116			8	3		11			4-Sep-18	5-Sep-18	0.4	BLD116-PRJ3H-Sep2018
Woodruff Residence Hall South	116			5	4		9			10-Sep-18	11-Sep-18	0.4	BLD116-PRJ3H-Sep2018
<b>TOTALS For Housing Buildings</b>	<b>50</b>						<b>586</b>					<b>20</b>	

# ITG Campus Door Access Cutover Planning Schedule

Building Name	Building Number	Existing Continuum Count	Existing Avigilon Count	Existing Blackboard Count	Existing Blackboard Monitored Only Count	New Doors Installed in S2	Total # of Doors to Install	Wireless locks	Hard-wired Readers	Conversion Start Date	Sched. Comp. Date (10 Doors per 5-day work week)	Weeks To Complete	Sub-Project Identification #
Parking - E40	E40			2			2			14-Sep-18	14-Sep-18	0.2	PRKE40-PRJ3P-Sep2018
Parking - E46	E46			3			3			17-Sep-18	17-Sep-18	0.2	PRKE46-PRJ3P-Sep2018
Parking - E48	E48			1			1			20-Sep-18	20-Sep-18	0.2	PRKE48-PRJ3P-Sep2018
Parking - E52	E52			2			2			24-Sep-18	24-Sep-18	0.2	PRKE52-PRJ3P-Sep2018
Parking - E63	E63			1			1			27-Sep-18	27-Sep-18	0.2	PRKE63-PRJ3P-Sep2018
Parking - E70	E70			2			2			1-Oct-18	1-Oct-18	0.2	PRKE70-PRJ4P-Oct2018
Parking - ER66	ER66			4			4			4-Oct-18	4-Oct-18	0.2	PRKER66-PRJ4P-Oct2018
Parking - NAA ER53 / ER54	ER53/54			3			3			8-Oct-18	8-Oct-18	0.2	PRKER53/54-PRJ4P-Oct2018
Parking - Presidents Lot	PRES			1			1			11-Oct-18	11-Oct-18	0.2	PRKPRES-PRJ4P-Oct2018
Parking - W02	W02			2			2			15-Oct-18	15-Oct-18	0.2	PRKW02-PRJ4P-Oct2018
Parking - W10	W10			4			4			18-Oct-18	18-Oct-18	0.2	PRKW10-PRJ4P-Oct2018
Parking - W26	W26			2			2			22-Oct-18	22-Oct-18	0.2	PRKW26-PRJ4P-Oct2018
Parking - WR30	WR30			2			2			25-Oct-18	25-Oct-18	0.2	PRKWR30-PRJ4P-Oct2018
Parking Offices (Is this Area 6 or is this inside 828 W. P'Tree???)	PTS			3			3			29-Oct-18	29-Oct-18	0.2	PRKPTS-PRJ4P-Oct2018
Parking -W03	W03			1			1			1-Nov-18	1-Nov-18	0.2	PRKW03-PRJ4P-Nov2018
Parking -W21	W21			2			2			5-Nov-18	5-Nov-18	0.2	PRKW21-PRJ4P-Nov2018
Parking - Area 6 (No longer have Blackboard readers. Replaced with T.I.B.A.)	AREA6						0						
Parking - W23 (No longer have Blackboard readers. Replaced with T.I.B.A.)	W23						0			8-Nov-18	8-Nov-18	0.2	PRKW23-PRJP-Nov2018
Parking - E81 (No longer have Blackboard readers. Replaced with T.I.B.A.)	E81						0			12-Nov-18	12-Nov-18	0.2	PRKE81-PRJP-Nov2018
<b>TOTALS For Parking Locations</b>	<b>16</b>						<b>35</b>					<b>4</b>	
<b>TOTAL Campus Locations, Readers, Weeks</b>	<b>170</b>						<b>3514</b>					<b>183</b>	